

Zug Nr.:	4734-111	T111	Testdatum: 04/12/2025, 05/12/2025, 09/12/2025, 10/12/2025
	DOSTO NEU		Tester: Clemens Hodulik
Ort / Werk:	Remote		Nomad Ref. No.: ND-DEL-ÖBB-021-COM-011-2a

Protokoll verteilen	Firma	Email
Kontakt Personen	ÖBB	nenad.milutinovic@pv.oebb.at
	Nomad	derek.abdinor@nomadrail.com
	Nomad	davud.zeinelovic@nomadrail.com
	Nomad	ext.clemens.hodulik@nomadrail.com
	Nomad	ext.ditmar.harenceac@nomadrail.com
	Nomad	nd-vienna@nomadrail.com

Bitte beachten Sie alle lokalen Sicherheitsbedingungen, vor und während der folgenden Prüfungen!

STADLER ist für die Prüfung/Messung der Kabel, Verkabelung und Montage von NOMAD Geräten verantwortlich

1.	SIM-Karten			Anbieter	Identifikationsnummer	Datum
	OBS (CCU)	Modul (Slot 3-4)	SIM-Karte (Slot 1)	A1	89430103122049054845	4. Dez. 2025
1.2			SIM-Karte (Slot 2)	N/A	N/A	
1.3			SIM-Karte (Slot 3)	H-3G	8943052003600031318	4. Dez. 2025
1.4			SIM-Karte (Slot 4)	ET	89320272200211775700	4. Dez. 2025
1.5			SIM-Karte (Slot 5)	N/A	N/A	
1.6			SIM-Karte (Slot 6)	N/A	N/A	
1.7			SIM-Karte (Slot 7)	N/A	N/A	
1.8			SIM-Karte (Slot 8)	N/A	N/A	
1.9		Modul (Slot 5-6)	SIM-Karte (Slot 1)	A1	89430103122049054944	4. Dez. 2025
1.10			SIM-Karte (Slot 2)	Magenta	2230140549	4. Dez. 2025
1.11			SIM-Karte (Slot 3)	N/A	N/A	
1.12			SIM-Karte (Slot 4)	ET	89320272200211778440	4. Dez. 2025
1.13			SIM-Karte (Slot 5)	N/A	N/A	
1.14			SIM-Karte (Slot 6)	N/A	N/A	
1.15			SIM-Karte (Slot 7)	N/A	N/A	
1.16			SIM-Karte (Slot 8)	N/A	N/A	

2.	OBS (CCU) Konfiguration			Status		Datum
2.1	OBS (CCU)	OBS Nomad Connect konfiguration am aktuellen Stand		Zugnummer:	IPv4-Adresse:	4. Dez. 2025
				T039	10.179.39.1	
2.2		Ce0p0		CONNECTED		4. Dez. 2025
2.3		Ce1p0		FAILED		4. Dez. 2025
2.4		Ce2p0		CONNECTED		4. Dez. 2025
2.5		Ce3p0		FAILED		4. Dez. 2025
2.6		MAR3 Tunnel - VPN verbindung aufgebaut		☒		4. Dez. 2025
2.7		GPS	GPS (Primär) empfängt daten	☒		4. Dez. 2025
			GPS (Sekundär) empfängt daten	☒		4. Dez. 2025

5.	Firmware- und Konfiguration-Version		Firmware	Konfig.	Datum
5.1	A - 100	Switch A1	7.4.2	v5	4. Dez. 2025
5.2		Switch A2	7.4.2	v5	4. Dez. 2025
5.3		Switch A3	7.4.2	v5	4. Dez. 2025
5.4		Access Point A1	6.10.0	v1	10. Dez. 2025
5.5		Access Point A2	6.10.0	v1	10. Dez. 2025
5.6		Access Point A3	6.10.0	v1	10. Dez. 2025
5.7		Access Point A4	6.10.0	v1	10. Dez. 2025
5.8	D - 300	OBS (CCU)	2025.2.1	b93447f1ea1b7	4. Dez. 2025
5.9		Switch D1	7.4.2	v5	4. Dez. 2025
5.10		Switch D2	7.4.2	v5	4. Dez. 2025
5.11		Switch D3	7.4.2	v5	4. Dez. 2025
5.12		Access Point D1	6.10.0	v1	10. Dez. 2025
5.13		Access Point D2	6.10.0	v1	10. Dez. 2025
5.14		Access Point D3	6.10.0	v1	10. Dez. 2025
5.15		Access Point D4	6.10.0	v1	10. Dez. 2025
5.16	E - 400	Switch E1	7.4.2	v5	4. Dez. 2025
5.17		Switch E2	7.4.2	v5	4. Dez. 2025
5.18		Switch E3	7.4.2	v5	4. Dez. 2025
5.19		Access Point E1	6.10.0	v1	10. Dez. 2025
5.20		Access Point E2	6.10.0	v1	10. Dez. 2025
5.21		Access Point E3	6.10.0	v1	10. Dez. 2025
5.22		Access Point E4	6.10.0	v1	10. Dez. 2025
5.23	B - 600	Switch B1	7.4.2	v5	4. Dez. 2025
5.24		Switch B2	7.4.2	v5	4. Dez. 2025
5.25		Switch B3	7.4.2	v5	4. Dez. 2025
5.26		Access Point B1	6.10.0	v1	10. Dez. 2025
5.27		Access Point B2	6.10.0	v1	10. Dez. 2025
5.28		Access Point B3	6.10.0	v1	10. Dez. 2025
5.29		Access Point B4	6.10.0	v1	10. Dez. 2025

6.	Übergabe an STADLER		Ja	Nein	Datum
6.1	Forfahren mit	Phase 2b	☒	☐	10. Dez. 2025
6.2		Phase 4	☒	☐	10. Dez. 2025

Kommentare:	

Datum:	10. Dez. 2025	Unterschrift:	 Project Engineer
--------	---------------	---------------	--